



Construction PM Training
101 Construction Way
Santa Barbara, California 93101
P: (805) 555 0100
F: (805) 555 0199

Project: 26-014 - Palmetto Commons
4810 N Florida Ave.
Tampa, Florida 33603

Daily Log: Thursday 10/22/2026



Daily Log Completed

The Daily Log was completed by Guy Palmer on Thu, Oct 22, 2026 at 11:16 AM EDT.

OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea	Calamity
1	07:00:00 AM	No	Clear	Hot	86	none	Light Wind	Dry	
Comments:		No weather impact to work							

MANPOWER LOG

11 Workers | 88.0 Total Hours

No.	Contact/Company	Workers	# Hours	Total Hours	Location
1	Tri-County Framing	6	8.0	48.0	Level 2>East
Comments:		6 of 10 planned carpenters (4 short); 4th day this week below planned manpower. L2 wall framing east side; L2 framing approx. 60% complete overall. Tri-County foreman states 4 additional carpenters starting Mon 10/26.			
2	Harbor Plumbing	2	8.0	16.0	Level 1
Comments:		Underground rough-in, retail bays 1–2. Waste stack P-3 at grid C/4 on hold pending RFI #023 response (Keel confirmation expected 10/28)			
3	Brightline Electrical	3	8.0	24.0	Level 1
Comments:		Conduit rough-in			
		11		88.0	

NOTES LOG

No.	Issue?	Location	Comments
1	Yes	Level 2	Tri-County Framing below planned manpower: 6 of 10 carpenters; 4th day this week. Discussed with Tri-County foreman on site; foreman committed to 4 additional carpenters starting Mon 10/26. Rick Soto (PM) notified. Monitor manpower Mon 10/26.
2	No	Site	7:00 AM toolbox talk: fall protection. All crews on site attended.

VISITOR LOG

No.	Visitor	Start Time	End Time	Comments
1	Dana Whitfield (Hillsborough Heights Development LLC)	01:00 PM	02:00 PM	Site Walk

DELIVERY LOG

No.	Time	Delivery From	Tracking Number	Contents
1	11:15 AM	Gulf Coast Truss Co.	GCT-48213	Level 3 floor trusses
Comments: Inspected on delivery, no visible damage. Stored on site, staged for L3.				

By

Date

Copies To