



Construction PM Training
101 Construction Way
Santa Barbara, California 93101
P: (805) 555 0100
F: (805) 555 0199

Project: 26-014 - Palmetto Commons
4810 N Florida Ave.
Tampa, Florida 33603

Daily Log: Friday 10/23/2026



Daily Log Completed

The Daily Log was completed by Guy Palmer on Fri, Oct 23, 2026 at 10:51 AM EDT.

OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea	Calamity
1	07:00:00 AM	No	Clear	Hot		0	Calm	Dry	
Comments:		No weather impact to work							

MANPOWER LOG

10 Workers | 80.0 Total Hours

No.	Contact/Company	Workers	# Hours	Total Hours	Location
1	Tri-County Framing	5	8.0	40.0	Level 2>West
Comments:		5 of 10 planned carpenters for framing of L2 West. Foreman states that 2 guys called out. (5th day this week below planned manpower). 10 scheduled for Monday per foreman.			
2	Harbor Plumbing	2	8.0	16.0	Level 1
Comments:		Underground rough-in, L1 retail bays 1–3. Waste stack P-3 at C/4 remains on hold: RFI #023 closed; coordination drawing (Submittal 22-001) due 10/27, must be approved before rough-in.			
3	Brightline Electrical	3	8.0	24.0	Level 1
Comments:		Conduit Rough In.			
		10		80.0	

NOTES LOG

No.	Issue?	Location	Comments
1	Yes	Level 2	Tri-County Framing below planned manpower: 5 of 10 carpenters; 5th day this week. Discussed with Tri-County foreman on site, 2 workers called out for today; foreman committed to 10 carpenters starting Mon 10/26. Rick Soto (PM) notified. Per OAC #14 action item: verify manpower Mon 10/26; written notice if still below planned crew.

By

Date

Copies To